Completion Report

1	Name of Wok	Desilting and Resetting of drain and Re-Asphalting to S.Ramaiah road and other roads Dasarahalli Ward No 15
2	Sanctioned Estimate No.& Date	T.S No.SE/DZ/TS/ 70 /21-22, Dt.14.01.2022
3	Head of Acount which is Chargeable	P-3316
4	Enstrument Order No. & Date	EE/DD/WO/72/22-23, Dt.01.07.2022
5	Name of Contractor	Nagaraja Hosur
6a	Time Stipulated for Completion of work	90 days.
b	Delay in execulation of work	-
7	Measurement recorded in MB	661/2017-18
	Page No	66017 to 66020
8	check Measurment of the Asst	30/07/2022
	Exe. Eng./ Exe.Eng. On	-
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Ranganath B R

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
50 Lakhs	Rs 45,54994=00	-	445006=00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Brihat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560 057.

Scanned with CamScanner